BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drains and CC Roads at Ashwathkatte surrounding area Mallasandra in Ward No 013, Shettyhalli Sub Division job: 013-17-000060
2	Sanctioned Estimate Amount	:	50.00 LAKHS
3	Head of Account	:	P-0190
4	Administrative Approval	:	TC/DL/AS/10/17-18 Dt 27.04.17
5	Jobe Code	:	013-17-000060
6	Technical Sanction	:	CE/02/TS/39/17-18 Dt 28.04.17
7	Approval to Tender	:	BBMP/EE/DD/WO/56/17-18 Dt 02.05.17
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**Technical Manager (west) KRIDL**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/56/17-18, Dt: 02-05-2017
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/56/17-18, Dt: 02-05-2017
9	Date of Commencement	:	
10	Scheduled Date of Completion	:	02-08-2017
11	Time Extension if any	:	No
12	Actual Date of Completion	:	30.06.2017
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	Rs 50.00 Lahks
	b) Amount as per Tender/Agreement	:	Rs 49.96 Lakhs
	c) Amount of Work Slip	:	—
	d) Amount of EIRL	:	—
	e)Amount as per Actual Expenditure	:	Rs 49.90 Lakhs.
	f) Excess / Savings over Sanctioned Estimate	:	—
	g)Excess/Savings over Tendered Amount	:	—
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / ~~Junior~~ Engineer		Dayeeneede. H. S.
	b) Asst. Executive Engineer		Jayalingappa - B. L.
	c) Executive Engineer		Shashidhara - R

The work is completed on 30/6/17 with Defect liability period/Maintenance period 29/6/2018 from to

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division
BBMP

Asst.Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Executive Engineer
Dasarahalli Zone
BBMP